COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO DRAINS AT VISHVESWARAIAHLAYOUT IN WARD NO.14.**

2. Sanctioned Estimate No. & Dt : 169/12-13 at 26.9.2012

3. Head of Account which is Chargeable : PCA-0625

4. Work Order No. & Dt : ಕಾ/DD/467/12-Bell ದಿ.3.2013

5. Name of Contractor : **SRI S.D. GOVINDARAJU**

6a. Time stipulated for completion of work : 90 ದಿನ

b. Delay in execution of work : —

7. Measurement recorded in : M.B. No. 827 Page No 82606 to 82609

8. Check measurement of the Asst. : M.B. No. 827 Page No 82606 to 82609

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : AEE/DSO/

incharge of the work :

10. a) Asst. Engineer ಡಿ.ಎಸ್.ಎಂ ಬುನಿತ

b) Asst. Exe. Engineer ಡಿ.ಎಸ್.ಎಂ ಬುನಿತ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
9.98607	1046299/-	49299=00	—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W-14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD-I

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli